Sequence	Area	Title
1	В	Area "B" Southeast Gas Lines
2	В	Area "B" South Enhancement
3	А	Area "A' Gas Line Removal
25	A & Property 1	Gas Well Abandonment
9	B & Property 1	Area "B" North Gas Line Relocation & Well Abandonment
29	В	Area B Abandon Wells
30	В	Area B around Wells Clear & Grub
31	В	Finish Grading and Habitat Establishment
4	A & B	Pedestrian/Bike Bridge
5	A & C	Lincoln Bridge
6	Α	Clear, Grub, and Stockpile Area "A"
7	Α	Excavate Area "A"
8	А	Area "A' Construct North Levee
10	₽	Area "B" North Clear & Grub
11	B	Area "B" North Over-Excavate and Stockpile
12	₽	Construct Area "B" Levee
13	₽	Clear, Grub, and Stockpile Remove Invasives for Area "B" East
14	B	Area "B" East Stockpile Grading
15	€	Clear & Grub Area "C" North & South
19	А	Area "A" Excavate New Channel
16	A & C	Area "A" Grading and Export to Area "C" North & South Off-Site
17	С	Finish Grading Remove invasives for Uplands Area "C" North & South
18	₽	Area "B" New and Reconstructed Culverts
20	A & B	Area "A" and Area "B" North Block and Fill Existing Levees

21	A & B	Area "A" and Area "B" North Remove Existing
		Levees
22	B	Area "B" West Fire Access Road
23	A & B	Bike Path, Pedestrian Walkway and Amenities
хх	Α	Area "A" Excavate New Channel
24	А	Export
26	A	Area A around Wells Clear & Grub
27	A	Area A around Wells Grading and Export to West Area B
28	A	Finish Grading For Uplands
		SEPARATE PHASE
9	B & Property 1	Area "B" North Gas Line Relocation & Well- Abandonment
29	B	Area B Abandon Wells
30	B	Area B around Wells Clear & Grub
31	B	Finish Grading and Habitat Establishment
<u> </u>		Area B West
32	₽	Area "B" West Clear & Grub
33	B	Area "B" West Grading and Levee Extention
34	B	Area "B" West Excavate and Breach Existing Levees
35	₽	Finish Bike Path, Pedestrian Walkway and Amenities
36	₽	Finish Grading For Uplands

Actions	Same as Alt 1?
Actions	
1a. Remove and relocate existing gas line	Υ
2a. Create stormwater detention/treatment swale/wetland (10,000 CY wet cut)	Ϋ́
3a. Remove existing inactive gas line	Y
3b. Cut and cap gas line at Fiji Way	Y
32a. Drill new well at SoCal Gas Plant to replace Del Rey 17 and 19	Ϋ́
32b. Abandon and plug Del Rey 13, 14, 15, 17, 18 and 19	Y
32c. Remove existing gas lines serving removed wells	Y
31a. Finish grading around wells	N
31b. Re-establish upland vegetation	N
515. Ne establish aplana vegetation	
9c. Remove existing pipelines	Υ
29b. Abandon and plug Vidor 1, 2, 3, 5, 14, 18 and Del Rey 4, 5, 9, 11	Y
29b. Remove existing pipelines	Y
30a. Remove vegetation around wells (2,000 CY)	Y
31a. Finish grading around wells	Y
31b. Establish vegetation	Y
4a. Construct temporary & portion of final re-routed trail to existing trail	¥
4b. Construct new pedestrian/bike bridge over Ballona Creek	Υ
4c. Reroute Ballona Creek Bike Trail under Culver Blvd Bridge	¥
· · · · · · · · · · · · · · · · · · ·	¥
5a. Build Lincoln Bridge next to Culver Bridge to connect Area A to Area C North 6a. Remove vegetation from Area A (54,400 CY dry cut)	Y
6b. Remove trash	Y
	Y
6c. Stockpile	Y
7a. Remove 36" concrete pipe near center of Area A	Y
7b. Excavate old fill from Area A (1,384,000 999,700CY wet cut, see note)	•
7c. Dig below (over excavate) future levees (30,000 CY dry cut)	Y
8a. Grade and construct new levee around Area A (125,300 CY fill)	Y
8b. Protect Del Ray 13, 14, 15, 17, and 19	Y
10a. Remove vegetation from Area B North and Area B West (168,000 CY wet cut)	¥
10b. Remove trash	¥
11a. Excavate Area B North and perimeter of Area B West (61,000 CY wet cut)	¥
11b. Dig below (over excavate) future levees (27,000k CY wet cut)	¥
12a. Construct Area B levees (739,000CY fill reuse of soils from Area B = 52k and import from Area A	
= 859k cut resulting in 687k fill)	¥
13a. Remove vegetation Invasives in Area B East (18,000 CY wet cut)	N N
13b. Stockpile and prepare for fill	N N
14a. Grade Area B east and import from Area A (80,000 340,000 CY import from Area A)	N N
15a. Protect baseball fields and structures.	N N
15b. Clear vegetation from Area C North (56,000 CY dry cut) & South (15,000CY dry cut)	N V
15c. Re align and replace Marina ditch (45,000 CY wet cut)	¥
19a. Excavate Ballona Creek Channel in Area A (277,800 190,900 CY cut)	N
16a. Excavate Area A and export to C South (300,000 CY total) Off-Site (1,230,000 CY Total; Split into	
Seq 's 16 (859k), 19/20 (195k), 21 (166k), and 24 (10k))	N
16b. Excavate Area A and export to C North (720,000 CY ultimate total; 403,000 CY at this sequence	
until levee is breached)	N
17a. Finish grading Remove invasives Area C North & South	N
17b. Re-establish upland vegetation	Υ
18a. Install culverts under Culver and Jefferson Blvd	¥
18b. Remove existing FWM pipes and outlets	¥
18c. Construct new FWM outlet and spillway	¥
20a. Install temporary pipe	¥
20b. Temporary block then fill existing Ballona Creek (235,000 CY fill from Seq 19)	¥

21a. Remove old Ballona Creek levee (Assume 45,000 CY wet cut; 121,000CY dry cut) Export to Area	
C North, quantities included in Sequence 16, ultimate. Off-Site	N
22a. Construct maintenance and fire road in Area B West	¥
22b. Reconstruct Area B parking lot	<u>.</u> ¥
23a. Construct bike and ped trails on levees	Ү
23b. Construct County Parking Structure Foundation	Ү
23c. Construct County Parking Structure	Ү
Install culverts in existing north Ballona Creek levee	N
24a. Export final excess dirt quantity (Assume 1,230,000 CY, per line 16a.)	N
24a. Export final excess unit quantity (Assume 1,250,000 cf, per fine 10a.)	IV
26a. Remove vegetation around wells (2,000 CY)	H
27a. Excavate Area A and Export to West Area B (208,000 CY)	N
28a. Finish grading around wells	N
28b. Re-establish upland vegetation	Н
31a. Finish grading around wells	H
31b. Re-establish upland vegetation	H
9c. Remove existing pipelines	¥
29b. Abandon and plug Vidor 1, 2, 3, 5, 14, 18 and Del Rey 4, 5, 9, 11	¥
29b. Remove existing pipelines	¥
30a. Remove vegetation around wells (2,000 CY)	¥
31a. Finish grading around wells	¥
31b. Establish vegetation	¥
32a. Remove vegetation in Area B West (76,000 CY)	N
33a. Install temporary flexible storm drain	H
33b. Dig below (over excavate) levees (10,800k CY wet cut)	N
33c. Grade Area B West channels, construct salt pan berm, and construct levee with import from	
stockpile from Area B North and East at 248,000 CY (31,200 + 216,800 CY (291,800 less 49,000 and	N
26,000))	
34a. Breach existing levee in Area B West and place in Stability berms (75,000 CY wet = 26,000 +	N
49,000)	14
35a. Construct maintenance and fire access road and bike path on new levee.	N
36a. Finish grading Area B East	N
36b. Re-establish upland vegetation	H

Schedule Adjustment ?	Schedule Adjustment ?
5 555 100 1	
Decrease from 555 to 400 days	
Decrease from 130 to 55 days	
Decrease Holli 130 to 33 days	
Increase from 75 to 340 days	
Deleted	
Increase from 15 to 45 days	Use 14

ADDED LINE, 20 days	Use 1
See 16a	
<u> </u>]