CU - STREAM CROSSING UPGRADE

Contract #: Contract name:		
Stream/Road: Date (mm/dd/yy): Evaluator:		
Project Feature Number		
Proposed Feature Type Code		
	1. If a goal, was a new crossing or new type of crossing installed?	
	a. Crossing type: AFD, AFW, ARZ, BAC, BRI, CUL, UAF, OTH	
	b. Structure condition: Excl, Good, Fair, Poor, Fail	
	c. Problems: ALN, APP, COR, CRS, INL, LNG, OTL, OVT,	
	PIP, PLG, NTG, SLA, UNS, WSH, NON, OTH	
	2. Is the upgraded crossing structure performing as designed?	
	2. If a goal was the stream processing "storm proofed" (X_{i}, U_{i}, U_{i})	le 3a-k)?
Stream Crossing	a. Is the crossing designed to pass at least a 100-yr flow?	
	<i>b.</i> If an undersized culvert in deep fill, is there an overflow culvert	+?
	c. Is the crossing constructed or treated to eliminate diversion pot	
	<i>d.</i> Does the crossing inlet have a low plug potential?	
	<i>e. Is the crossing outlet protected from erosion?</i>	
	e. Is the crossing butter protected from crosion:	lition?
	f. Are the culvert inlet, outlet, and bottom open and in sound cond	
	g. If a bridge, are bridge abutments stable and not restricting flow	
diment Delivery	h. Is the crossing fill stable?	11.9
	<i>i. Are road surfaces/ditches disconnected to the greatest extent po</i>	SSIDIe?
	<i>j.</i> Length of road surface or ditch draining to this crossing: (ft)	o ovitovia?
	k. If a class I stream, does crossing meet DFG/NMFS fish passage	
	4. Has there been sediment delivery from the crossing since implement a. Sediment sources: SFE, FLS, LAN, CUT, SBL, NRL, EFL, SCW	
	a. seatment sources: SFE, FLS, LAN, COT, SBL, NRL, EFL, SCV DIV, RRG, NRG, SBE, OTH	w,
	<i>b. Estimate delivery since implementation (cy):</i>	
	5. Is there potential for sediment delivery from the crossing in the ne	ext 10 yrs?
	a. Erosion potential: LOW, MOD/LOW, MOD, MOD/HIG, or HI	
ime	<i>b. Estimate future delivery (cy/10 yr):</i>	
U	6. If a goal, was potential for future sediment delivery reduced?	
	7. Has sediment eroded from spoils areas been delivered to streams?)
	<i>a. Estimate delivery since implementation (cy):</i>	
Channel	8. Does any aggraded sediment upstream of the crossing remain?	
	9. Has any channel incision downstream of the crossing stabilized?	
	10. Are there other channel problems in the vicinity of the crossing?	,
	11. If a goal, were localized channel problems corrected or stabilized	
	12. Were there unintended effects on the channel? If Y, comment.	
Banks	13. Is there bank erosion or instability in the vicinity of the crossing	?
	a. Locations: UPS, DNS, WIN and LBK, RBK	
	b. Apparent cause: BAR, CNR, EMG, GRZ, HYD, UND, USG, O	DTH
	14. If a goal, was streambank instability and/or bank erosion reduced	
	15. Were there unintended effects on banks? If Y, comment.	
Rating		
	17. Does this feature need: <i>ENH</i> , <i>MNT</i> , <i>REP</i> , <i>NON</i> , <i>OTH</i>	
	18. Are additional restoration treatments recommended at this location	on?
1	Comment on back. Y=Yes, N=No, P=Partially, D=Don't know, A=Not Applicable. CRMEP June 2006 Draft	