FB - FISH PASSAGE at BARRIERS

Grant #:   **Project title:**

Date :   **Evaluator:**   **Site ID:**   page ___ of ___

		Project Feature Number		**Comments**
		Feature Type Code		
Structure Installation		1. Does the structure meet design specifications?		
		a. Structural condition: Excl, Good, Fair, Poor, Fail		
		b. Problems: ANC, BBB, CRF, MAT, SHF, STR, SWA, UND, UNS, WSH, NON, OTH		
		2. Was the structure installed in the approved location and position?		
		3. Were approved materials used for the structure?		
		a. Materials: CON, LWD, MTL, NTR, OFR, PLA, RTW, WOO, OTH		
		4. Were the approved sizes of materials used for the structure?		
		5. Was the structure secured or anchored as approved?		
		a. Methods: BUR, CBL, REB, STK, TIE, UNA, WDG, OTH		
		6. Does fish passage rely on a functioning back flooding weir(s)?*		
Barrier		7. Was the barrier removed as approved?		
		8. Was the barrier modified as approved?		
		a. Are there problems visible with the modified barrier? If Y, comment.		
Channel		9. Was the channel adjacent to the barrier excavated to a stable shape?		
		a. Location of excavation relative to barrier: DNS, UPS, WIN, OTH		
		10. Was all fill and trapped sediment in the channel removed or stabilized?		
		a. If not, were measures to control sediment release applied as approved?		
		11. Did channel conditions at the barrier require grade control weirs/structures?*		
Metrics		12. Length of habitat made accessible: (mi)		
		13. Length of aquatic habitat disturbed at the feature: (ft)		
		14. Area of feature installed within bankfull channel: (ft²)		
Implementation		15. Does the feature meet design, contract & permit specifications?		
		a. If not, were modifications beneficial to performance?		
		b. Is non-compliance significant enough to jeopardize performance?		
		c. Are corrections needed?		
		16. Would a different treatment or design have been preferable? If Y, comment.		
		17. **Feature Implementation Rating: Excl, Good, Fair, Poor, Fail**		
Comments				